COMPLETION REPORT

1	Name of the work	**Improvements to CC roads at MTS Colony cross roads in T. Dasarahalli in ward no. 15**
2	Sanctioned Estimate No. & Date	EE|DZ|TS|403|17-18, dt. 30.11.17.
3	Head of Account which is chargeable	pcode-1771
4	Instrument Order NO. & Date	EE|OO|WO|331|17-18, Dt. 22.03.18.
5	Name Of Contractor	**Sri. KS Ramesh, No. 127, 3rd Cross, Ramaiah Layout, Nagasandra post, Bengaluru-560073**
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	Code of Conduct — on site 28|2|2018
7	Measurement recorded in	MB No:- 674|17-18 Page No:- 67309 to 67316|1
8	Check Measurement of the Asst	Archana 29|8|2018
9	Name of the office/official in charge of the work	AEE. T. Dasarahalli - Sub-division
10	a) Asst. Eng/junior Eng	Archana.
	b) Asst. Exe Engineer	Shivakumar odeyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.00 lakhs.	1902555.00/-	—	97445.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

29/8/18

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner